

Hallsville Quarter Phase 3 Canning Town

Issue 03 – August 2020



A development by

linkcity

Dear Neighbours,

Welcome to the August issue of the Hallsville Quarter Phase 3 development newsletter, looking at the latest progress achieved and upcoming milestones.

Progress to date – Completed

- Sheet piling works for the temporary car park ramp are completed
- New cross overs on Silvertown Way, Rathbone Street and Hallsville Street are completed
- Main site office and access to site installed and completed
- Piling works and the excavation of the new basement have started as planned.

Forthcoming milestones – Tasks starting in August

We apologies in advance for inconveniences the following works may cause.

- The first tower cranes will be installed during the first two weeks of August, close to Silvertown Way
- The new ramp access to HQ1&2 basement will be completed and the public access is planned early September
- The new basement pile mat and piling works will start early August
- Foundation works of block D2 (building close to Silvertown way) will start
- Ongoing - Erect new hoarding & refresh existing hoarding

Community Social & Responsibility (CSR):

Social Value Team attended the 'My Future Career' Event at London Design & Technology UTC, where we met students and discussed careers in construction.

Due to Covid-19 apprentices, site visits and work experience opportunities are currently on hold. We will let you know as soon as they will be available.

We are happy to report a virtual 'Meet the Buyer' event took place at the beginning of July 2020, a joint initiative with East London Business Place (ELBA). The purpose is encourage local business to get involved. Bouygues UK procurement and commercial teams are following up potential local companies.



Shared innovation

www.bouygues-uk.com

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.

**HEALTH
& SAFETY
A SHARED
COMMITMENT!**

Considerate Constructors Scheme

Bouygues UK firmly supports the aims of the Considerate Constructors Scheme. All of our sites are registered with the Scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:

- Appearance
- Community
- Environment
- Safety
- Workforce

Please let us know if you have any concerns.

Our contact details are on the newsletter that you should regularly receive or on the site hoardings.

If you would like further information regarding the Scheme you can visit their website at www.ccscheme.org.uk



Standard site working hours are:

Monday to Friday: 8am-6pm

Saturday):
8am-1pm

Want to speak to us?

For more information about the development, please go to <https://hallsvillequarter.co.uk/whats-happening/>. In the next few months, we will update the website with the latest news.

Communication and Community Liaison

We are committed to working with the local community and keeping clear and open lines of communication throughout the construction phase. We have appointed **Myra Carino** as our Resident Liaison Officer. Please do write to us should you have any questions or concerns.

Your contacts



Left: Myra Carino,
Senior Project Assistant & Resident Liaison Officer
Tel No:0800 083 7286
Email: myra.carino@bouygues-uk.com

Right: Lisa Ashworth
Social Value Advisor
Email: lisa.ashworth@bouygues-uk.com



BOUYGUES
UK

Shared innovation

www.bouygues-uk.com