



Welcome

Welcome to the October 2021 issue of the Hallsville Quarter Phase 3 development newsletter, which reviews the latest progress achieved on site and upcoming milestones.



Progress to Date

- **BL-D2**
 - ✓ Level 12 structural concrete works ongoing and progress continues as expected.
 - ✓ Level 01 benchmark flat works ongoing
 - ✓ South & North hoist installation completed
- **BL-F**
 - ✓ Podium slab (Level 02) nearing completion
 - ✓ Structure concrete works for the F1 & F2 residential blocks ongoing
- **BL-E**
 - ✓ Podium slab (Level 01) nearing completion
 - ✓ Structure concrete works for the E3 residential blocks ongoing
- **Energy Centre**
 - ✓ New CHP boiler installation, part of the HQ1 energy centre upgrading works, is progressing as planned.



Forthcoming Construction

- **BL-D2**
 - ✓ Structural concrete works to be completed.
 - ✓ Internal fit-out to start
- **BL-E&F**
 - ✓ Podium slab to be completed
 - ✓ Structure concrete works all blocks to continue



Social Value

Our four University of London students are still working with us on HQ3 site and gaining knowledge of a live construction site. We will be welcoming students from University of East London and London Design & Technology UTC for site visits in September/October. We have handed out 11 boxes of FP1 facemasks to local charities in LB of Newham in August. HQ3 was given an award from Big Biodiversity Challenge by installing BeeMonitoring. This uses bees that act as natural drones, collecting billions of samples from the local area. These samples are then analysed by BeeDiversity to identify onsite diversity quality and level of air pollutants. We are taking part in Open Doors 2021 in October if you would like to book a site visit please visit www.opendoors.construction.

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.



Considerate Constructors Scheme

As with all our projects, this site will be registered with the scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:



- Appearance
- Safety
- Community
- Workforce
- Environment

Please let us know if you have any concerns.

Our contact details are below.

If you would like further information regarding the Scheme you can visit their website at: www.ccscheme.org.uk

Standard site working hours are:

Monday – Friday: 8:00am – 6:00pm

Saturday: 8:00am – 1:00pm

There should be no noisy works before 8:00am

Want to speak to us?

We understand you will want to know what is happening in your area. Our team is available to answer any queries or concerns you may have and are only too pleased to hear from you. If you have any community projects that you think Bouygues UK could get involved with, please contact the site team below.



Myra Carino

Senior Project Assistant

T: 0800 083 7286

E: myra.carino@bouygues-uk.com



Lisa Ashworth

Social Value Officer

T: 0800 083 7286

E: lisa.ashworth@bouygues-uk.com