



Welcome

Welcome to the February issue of the Hallsville Quarter Phase 3 development newsletter to update you on the latest progress achieved on site and any upcoming milestones.



Progress to Date

Building D2

- Internal trades almost completed
- Brickslip ongoing
- Scaffold strike ongoing
- Independent Certifier inspection started
- External works started on Podium

Building E & F

- Fit-out sequence in flats & communal ongoing
- Brickwork almost completed on Block F and ongoing on Block E
- Scaffold strike almost completed on Block F and started on Block E
- External works started on Block F, Podium

Building D1

- Concrete works for ground slab almost completed
- Concrete works for level 01 slab ongoing



Forthcoming Construction

Building D2

- Independent Certifier inspections to continue
- Brickslip installation to continue

Building E & F

- Fit-out sequence in flats & communal area to continue;
- Brickwork to be completed on Block F and to continue on Block E

Building D1:

- Concrete works for level 01 slab to be completed
- Concrete works for level 02 slab to start



Social Value

We are now working with Women Into construction on the interview and work placements. The interview session was on the 2nd March where we interviewed a group of women. HQ3 project is to able offer 5 placements to work on site for the duration of 2 weeks starting 14th March 2023.

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.



Considerate Constructors Scheme

As with all our projects, this site will be registered with the scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:



- Appearance
- Safety
- Community
- Workforce
- Environment

Please let us know if you have any concerns.

Our contact details are below.

If you would like further information regarding the Scheme you can visit their website at: www.ccscheme.org.uk

Standard site working hours are:

Monday – Friday: 8:00am – 6:00pm

Saturday: 8:00am – 1:00pm

There should be no noisy works before 8:00am

Want to speak to us?

We understand you will want to know what is happening in your area. Our team is available to answer any queries or concerns you may have and are only too pleased to hear from you. If you have any community projects that you think Bouygues UK could get involved with, please contact the site team below.



Myra Carino

Senior Project Assistant

T: 0800 083 7286

E: myra.carino@bouygues-uk.com